



TOWNSHIP OF
ASHFIELD-COLBORNE-WAWANOSH

82133 Council Line, R.R. #5
Goderich, Ontario N7A 3Y2

PHONE: 519-524-4669

FAX: 519-524-1951

E-MAIL: info@acwtownship.ca

Municipal Consent Form

To be completed by a Municipal Representative

Job ID No.: _____

Landowner: _____

Roll Number: _____

Property Location: _____

Phone Number: _____ Date of Application: _____

Proposed Improvements:

Work to Begin Date: _____ Cross-Streets: _____

Additional Municipal Comments (if any): _____

SEE CONDITIONS ON BACK

Printed Name of Municipal Official

Printed Name of Landowner

Signature of Municipal Official

Signature of Landowner

CONDITIONS:

While undertaking the work described on this permit, the applicant must:

1. Obtain the location of all underground utilities prior to excavating and protect these utilities.
2. Assume responsibility for any claims against the Corporation as a result of the excavation work. The applicant must carry \$5,000,000 general liability insurance to protect the corporation during this period.
3. Barricade and sign all excavation sites in accordance with the requirements of the Highway Traffic Act.
4. The Contractor shall be completely responsible for always maintaining a safe workplace.

The Contractor shall ensure that all employees are aware of the requirements of the Occupational Health and Safety Act.

5. Notify the Public Works Superintendent at least 3 days in advance of beginning any work.

RESTORATIONS:

a) Roadways

Reinstate the excavated trench to original or better condition

- Repair the road cut with a minimum of 75mm HL3 Hot Mix Asphalt over 450mm of compacted Granular "A"
- Cold mix asphalt shall be temporarily placed in the road cut if there is a delay in placing hot mix asphalt

b) Boulevards and Easements

- Reinstate the excavated trench to original or better condition
 - Lawns shall be restored with sod over a 75mm layer of topsoil
 - All other areas shall be restored to match existing ground cover

c) Sidewalk

- Reinstate the excavated sidewalk to original or better condition
 - All concrete to be 150mm thick and 32Mpa and must be replaced within a reasonable amount of time from initial removals
 - Any sidewalk removed at a driveway entrance will follow OPSD 310.05.

d) Maintain all the restoration for a period of one year

- e)** Compensate the Corporation for any expenses incurred in connection with this work, such as the cost of engineering design, inspection personnel, labour, materials, equipment rental, etc.

- f)** If the applicant fails to complete the work to the satisfaction of Public Works Superintendent, the Corporation shall complete the work and all costs incurred shall be charged to the applicant.